

Upto 28.02.17

Physical Progress of Turnkey Works

Name of DISCOM :- CENTRAL ELECTRICITY SUPPLY UTILITY OF ODISHA

SI No	Packages, Date of Award & Date of Completion	Period	33/11 KV S/S-New (Nos)		33/11 KV S/S - UG (Nos)		33KV Line-New (Kms)		33KV Line-UG (Kms)		11KV Line-New (Kms)		11KV Line-UG (Kms)		DT S/s-New (Nos)		AB Cables (Kms)	
			Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.
1	Package-1 BCDD-I	upto 31.01.17	1.Delta	2	5	5	1.4	1.2	0		8.2	5.5	151	41.7	37	34	141	102.25
		during last Month	2.Khandagiri	0														
2	Package-2 BCDD-II	upto 31.01.17	1.Airport	2	8	8	3	3	19	17.5	14	4.4	0		46	46	135	137
		during last Month	2.Kananvihar															
3	Package-3 BED	upto 31.01.17	NIL		5	5	0		6	1	5	5	108.2	94	27	27	154	152.5
		during last Month																
4	Package-4 Nimapara	upto 31.01.17	1.GOP	1	4	4	1	1	58	54.8	7	5	57	57	21	21	123	123
		during last Month																
5	Package-5 Khordha	upto 31.01.17	NIL		13	13	0		98	95	6	5.5	47.5	29	34	32	170	160
		during last Month																3
6	Package-6 PURI	upto 31.01.17	NIL		7	7	0		48	46.7	15	16	115.5	50	66	66	198	198
		during last Month																7
7	Package-7 Balugaon	upto 31.01.17	1. Darpanarayanpur	3	7	7	27.1	26.1	0	0	16	11	36	19	27	27	60	40
		during last Month	2.Bhusandpur (M/s Pioneer) 3.Khajuria (M/s Gaytri)												3			
8	Package-8 Nayagada	upto 31.01.17	1.Dadhimachagadia	1	8	8	4.2	4.2	104	41	7	5	42	41	9	8	135	135
		during last Month																
9	Package-9 CDD-I	upto 31.01.17	1.Matamatha	1	5	5	0.2	0.2	0	0	13	8.1	87	46	55	55	231	231.6
		during last Month																
10	Package-10 CDD-II	upto 31.01.17	1.Kasarada (Pioneer)	2	6	6	13.2	10	6	4.3	11	10	74.5	13.5	37	34	157	137
		during last Month	2.Matagajpur (M/sGaytri)															
11	Package-11 CED	upto 31.01.17	NIL		6	6	0		62	59.2	10	6.5	186	157	37	37	105	96.5
		during last Month																
12	Package-12 Athagarh	upto 31.01.17	1.Sarpeswar		8	8	15	8	35	20	11.3	6	86	75	29	29	93	86.9
		during last Month																

S.No	Packages, Date of Award & Date of Completion	Period	33/11 KV S/S-New (Nos)		33/11 KV S/S - UG (Nos)		33KV Line-New (Kms)		33KV Line-UG (Kms)		11KV Line-New (Kms)		11KV Line-UG (Kms)		DT S/s-New (Nos)		AB Cables (Kms)	
			Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.	Scope	Compl.
13	Package-13 Kendrapada	upto 31.01.17 during last Month	1. Orikanta	1	7	7	8	8	107	102	4	2	141.3	133.5	0		100	99.1
14	Package-14 Marshaghai	upto 31.01.17 during last Month	1. Badhi		5	5	10	11.5	20	20	10	9	77	20	50	44	245	173
15	Package-15 Paradeep	upto 31.01.17 during last Month	1. Chhagharia	1	4	4	0.75	0.5	54	27.5	17.5	6.5	95	77.8	45	45	116	113
16	Package-16 Jagatsinghpur	upto 31.01.17 during last Month	1. Sasanpada 2. Nuapada	2 0	6	6	22.65	19.15	25	19	16	8	57	14	30	28	70	52
17	Package-17 Dhenkanal-1	upto 31.01.17 during last Month	1. Dakhinakali	1	9	9	7	7	0	0	12	12	0		44	44	35	35
18	Package-18 Dhenkanal-2	upto 31.01.17 during last Month	1. Nihalprasad	1	0		15	22	0	0	4	4	154	96	0	0	0	0
19	Package-19 Anugul	upto 31.01.17 during last Month	1. Hemsarpada	1	5	5	0.4	0.4	0	0	10	4	81		23	23	41	28
20	Package-20 Chainpal	upto 31.01.17 during last Month	NIL		4	4	0	0	119	88	9.5	5.9	97	87.3	26	25	175	74
21	Package-21	upto 31.01.17 during last Month	1. DRDA Cuttack 2. Atharnala Puri	2	0		3.1	4.1		0	8	2.2	0	0	0	0	0	
22	Package-22 Dhenkanal-3	upto 31.01.17 during last Month	1. RCMS Angul		0		0.2	0.2	217	145	4	0	0	0	0	0	0	0
	Total	upto 31.01.17	Total New S/S:24	21	122	122	132.2	126.55	978	741	218.5	141.6	1693	1051.8	643	625	2484	2173.85
		during last Month		0		0		0.00		0		0		3		0		10
		Total		21		122		126.55		741		141.6		1054.8		625		2183.85

Manager
CAPEX
3/3/17

DGM
CAPEX
3/3/17

Sr. G.M
CAPEX
3/3/17

Chief Executive Officer
CESU, Bhubaneswar


TURNKEY PROGRESS Status

Name of DISCOM : CENTRAL ELECTRICITY SUPPLY UTILITY OF ODISHA


As on 28.02.2017

SI No	Scope	Category	Units	DPR Target	Completed	Work in progress
1	33/11 KV Sub-station	New	Nos.	24	21	3
2	33/11 KV Sub-station	Up-gradn.	Nos.	122	122	0
3	33KV Line	New	Kms	132.2	126.55	5.65
4	33KV Line	Up-gradn.	Kms	978	741.0	237
5	11KV Line	New	Kms	218.5	141.6	76.9
6	11KV Line	Up-gradn.	Kms	1693	1054.8	638.2
7	DT Sub-station	New	Nos.	643	625	18
8	AB Cables	Up-gradn.	Kms	2484	2183.85	300.15


 Manager
 CAPEX


 DGM
 CAPEX


 Sr. G.M
 CAPEX


 Chief Executive Officer
 CESU, Bhubaneswar